



# **CTI Thermal Certification Test Report T43A-178-16A**

**2016 Annual Reverification Test  
On the Bell Cooling Towers, Pvt., Ltd.  
BCTI Series, Model BCTI-160X  
1-cell, 4-Fan, Induced-draft, Counter-flow, Cooling Tower  
Installed at Advent IT Park Customer Site  
India**

**For Bell Cooling Towers, Pvt., Ltd.  
136 Charmwood Plaza  
Eros Garden, Surajkund Road  
Faridabad (Haryana) 102009  
India**

**Test Date: July 26, 2016  
Test No. T43A-178-16A**

Prepared by: Michael G. Womack, P.E.  
CTI Thermal Certification Administrator  
c/o CleanAir Engineering

# Summary

---

McHale and Associates, Inc. (McHale) have been designated by the Cooling Technology Institute (CTI) to conduct thermal certification tests as set forth in the CTI STD-201(15) certification standard. A CTI Annual Reverification Test was performed for Bell Cooling Towers, Pvt., Ltd. (Bell) on their BCTI Series, Model BCTI-160X, 1-cell, 4-fan, induced-draft, counter-flow, cooling tower. The test was conducted at the Advent IT Park customer site in India. The purpose of the CTI Annual Reverification Test is to verify the thermal performance as required to retain CTI Certification of the line of cooling towers. The work was performed by McHale as an independent contractor licensed by the CTI for STD-201 testing services.

The 2016 Annual Reverification Test was conducted on July 26, 2016, in accordance with the CTI Standard for Performance Rating of Evaporative Heat Rejection Equipment, STD-201RS(15). The test data were acquired in accordance with the CTI Acceptance Test Code for Water-Cooling Towers, ATC-105(00). All thermal parameters were measured with precision platinum RTD temperature probes and recorded using a data acquisition system consisting of a multi-channel data logger interfaced with a laptop computer. The circulating water flow was measured using a hydraulic pitot tube with an air-over-water manometer. Fan motor power was measured with a clamp-on digital kilowatt meter. Following the test, the computer system was used to average the test data, assist with selection of time periods for analysis, and calculate the test results.

The test results were calculated for one time period selected during the 2016 Annual Reverification Test by using the manufacturer's expanded rating tables and the methods of analysis as specified in the CTI STD-201 certification standard. The data indicate that the Bell BCTI Series, Model BCTI-160X cooling tower was operating at 111.2% of its published capability during the test on July 26, 2016, which exceeds the 95% minimum allowed by the CTI STD-201.

Therefore, the Bell BCTI Series line of cooling towers has fulfilled the testing requirement to retain its thermal certification as per CTI STD-201.

The CTI STD-201 Certification requires the successful completion of a CTI Annual Reverification Test on a different model each year to remain in effect in the subsequent year.

Clean Air Engineering, Inc.  
Thermal Certification Administration Services

Prepared by:



Michael G. Womack, P.E.  
CTI Certification Administrator

# **Test on Model BCTI-160X**

**July 26, 2016**

# Cooling Technology Institute

## Test Calculations ( IP Units: °F, gpm & in-Hg)

File No. TAN T43A-178-16A      Date July 26, 2016      Time Period 14:04 - 15:04  
 Model No. 160X      Location Advent IT Park      TAN # TAN T43A-178-16A

### Test Data

Hot Water, °F = <u>96.26</u>	Cold Water, °F = <u>88.39</u>	Wet Bulb, °F = <u>82.37</u>
Water Flow, gpm = <u>2683.8</u>	Makeup Flow, gpm = <u>N/A</u>	Makeup Temp, °F = <u>N/A</u>
Fan Power, Hp = <u>7.82</u>	Pump Pressure, psi = <u>N/A</u>	Barometer, in-Hg = <u>28.73</u>
Fan Power, Hp = <u>8.50</u>	Dry Bulb, °F = <u>91.20</u>	Relative Humidity, % = <u>69.41</u>

### Calculated Values

Correction = 0.002966 * psi / Pump Efficiency:	PC = <u>0.00</u> °F
Correction = 0.00085 * Flow * Range	Evap = <u>N/A</u> gpm
PC Correction = ( CWT + PC - MUT ) * MUF / (Tower Flow - MUF)	MC = <u>N/A</u> °F
= CWT + PC + MC	CCWT = <u>88.39</u> °F
= HWT - CCWT	Range = <u>7.87</u> °F
Approach = CCWT - WBT	Approach = <u>6.02</u> °F

<b>Cataloged Water Flow for Wet Bulb = 82.0 °F</b>			
<u>7.50</u> Range	<u>7.87</u> Range	<u>10.00</u> Range	
<u>6.00</u> Approach	<u>2480.00</u>	<u>2427.02</u>	<u>2122.00</u>
<u>6.02</u> Approach	<u>2486.14</u>	<b><u>2432.92</u></b>	<u>2126.56</u>
<u>7.00</u> Approach	<u>2787.00</u>	<u>2722.32</u>	<u>2350.00</u>

<b>Cataloged Water Flow for Wet Bulb = 83.0 °F</b>			
<u>7.50</u> Range	<u>7.87</u> Range	<u>10.00</u> Range	
<u>6.00</u> Approach	<u>2552.00</u>	<u>2495.91</u>	<u>2173.00</u>
<u>6.02</u> Approach	<u>2558.04</u>	<b><u>2501.76</u></b>	<u>2177.80</u>
<u>7.00</u> Approach	<u>2854.00</u>	<u>2788.73</u>	<u>2413.00</u>

**Cataloged Water Flow for Wet Bulb = 82.37 °F      2458.39**

Adjusted Test Flow = Test Flow \* [ Fan Power (design) / Fan Power (test) ] <sup>(1/3)</sup>  
**Adjusted Test Flow (@ test barometer) = 2759.44**

Barometric Factor {Inches Mercury} = 1 + (0.0078 \*(BPstd - BPTst))  
**Barometric Factor = 1.009282**


Corrected Test Flow (with BP correction) = Adjusted Test Flow / Barometric Factor  
**Adjusted Corrected Test Flow (@ standard barometer) = 2734.06**

Capability = Adjusted Corrected Test Flow / Predicted Test Flow \* 100  
**Percent Capability = 111.21 %**

### BCTI-160X Rating Table Excerpt

Wet Bulb =		82	
Ranges	7.50	10.00	
Approach =	6.00	2480	2122
Approach =	7.00	2787	2350
Wet Bulb =		83	
Ranges	7.50	10.00	
Approach =	6.00	2552	2173
Approach =	7.00	2854	2413

# General Stability Chart



## Annual Reverification Test

Bell Cooling Towers BCTI-160X

July 26, 2016

14:04-15:04

### Data Summary

Description	Units	Nominal	Test Avg	201 Limits	Limit Check
Circulating Water Flow Rate	GPM	2,418.0	2,683.8	N/A	N/A
Hot Water Temperature	°F	100	96.26	<125	Pass
Cold Water Temperature*	°F	90	88.39	N/A	N/A
Wet Bulb Temperature	°F	83	82.37	50<WB<90	Pass
Cooling Range	°F	10	7.87	>4	Pass
Approach	°F	7	6.02	>5	Pass
Fan Motor Power	HP	34.0	31.30	±10%	Pass
Barometric Pressure	inHg	29.92	28.73	27<BP<31	Pass

\*Corrected for pump influence and make-up as applicable

# Cooling Technology Institute

## Fan Power Data Sheet - IP

Location	At Starter	File No.	TAN T43A-178-16A
Barometric Pressure	28.73	TAN #	TAN T43A-178-16A
KW Instrument	Asset#24238	Date	July 25 2016
Model	Fluke 38	Time	13:00

Fan ID	Volt (1)	Volt (2)	Amp (1)	Amp (2)	KW (1)	KW (2)	KW Total	Motor Eff.	HP
A	395	394	13.90	14.70	5.40	1.60	7.000	0.850	7.98
B	385	393	13.60	13.70	5.20	1.20	6.400	0.850	7.29
C	398	396	14.70	15.60	5.60	1.40	7.000	0.850	7.98
D	398	396	15.10	15.40	5.90	1.60	7.500	0.850	8.55
Averages		394.4	14.6		6.975				

### Motor Nameplate Data

Frame:	180MV	Voltage:	415	Manufacturer:	new India (NIEC)
RPM:	570	Amps:	18	Nominal Efficiency:	0.85
HP:	10	SF:		Power Factor:	

### Line Loss Calculation

**Data:**

Wire Length	✓	165	Wire Size	✓	10
Average Amprere		14.59	Motor Eff.		0.850

**Results:**

KW - Total (avg.)	6.98	HP (measured)	7.95
KW (loss)	0.11	HP (loss)	0.13
KW (net)	6.87	Test HP (net)	7.82



# Cooling Technology Institute

## Water Flow Data Sheet

FILE NO. TAN T43A-178-16A  
 TAN# TAN T43A-178-16A

DATE: July 25 2016

PITOT STYLE:	Simplex	PIPE IDENTITY:	Header
PITOT TYPE:	Standard	NOMINAL PIPE DIAMETER (in):	12in
SERIAL NUMBER:	CTI Cert #2	AVERAGE PIPE AREA (ft <sup>2</sup> ):	0.81013
DATE CALIBRATED:	March-2015	PITOT FLUID TYPE:	Water
PITOT COEFFICIENT:	0.7985	FLUID TEMPERATURE (°F):	93.7

		TAP: Top		TAP: Side	
		TIME: 11:00pm		TIME: 11:00pm	
		DIAMETER (in): 12 3/16		DIAMETER (in): 12 3/16	
STATION NUMBER	RELATIVE LOCATION	LOCATION (in)	DEFLECTION d (in)	LOCATION (in)	DEFLECTION d (in)
1	0.0257	0 5/16	12 0/16	0 5/16	11 8/16
2	0.0817	1 0/16	15 5/16	1 0/16	15 13/16
3	0.1464	1 13/16	18 11/16	1 13/16	17 14/16
4	0.2261	2 12/16	20 0/16	2 12/16	20 5/16
5	0.3419	4 3/16	20 10/16	4 3/16	21 6/16
CP	0.5000	6 2/16	20 13/16	6 2/16	21 10/16
6	0.6581	8 0/16	19 14/16	8 0/16	20 14/16
7	0.7739	9 7/16	18 13/16	9 7/16	19 3/16
8	0.8536	10 6/16	16 3/16	10 6/16	15 11/16
9	0.9183	11 3/16	13 3/16	11 3/16	12 5/16
10	0.9743	11 14/16	10 3/16	11 14/16	5 6/16
		Diam 1 $\sum \sqrt{d}$	40.36	Diam 2 $\sum \sqrt{d}$	39.48
		Diam 1 Avg $\sqrt{d}$	4.036	Diam 2 Avg $\sqrt{d}$	3.948
		Pipe Average $\sqrt{d}$	3.9917		

**FLOW, US GPM = 2,683.8**